

## Princes Parade Ecology Programme

ID	Task Name	Duration	Start	Finish	Predecessors	2021												2022
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	<b>Ecology, including discharging ecological planning conditions</b>	<b>230 days</b>	<b>Mon 01/02/21</b>	<b>Fri 17/12/21</b>														
2	Update ecological constraints walkover by Lloyd Bore ecologist.	1 wk	Mon 01/02/21	Fri 05/02/21														
3	Cessation of grass mowing within reptile receptor areas.	1 wk	Mon 01/02/21	Fri 05/02/21	255													
4	Vegetation clearance and reduction north of Royal Military Canal, to enhance areas for reptiles, under ECoW watching brief and guidance	3 wks	Mon 08/02/21	Fri 26/02/21	3													
5	Enhancement of reptile receptor areas (grass seeding and fencing off seeded areas).	3 wks	Mon 01/03/21	Fri 19/03/21	4													
6	Ongoing, intensive aftercare of reptile receptor areas by Council / contractor (and monitoring by ECoW).	20 wks	Mon 22/03/21	Fri 06/08/21	5													
7	Site investigation works with ecological watching brief by Lloyd Bore Ecological Clerk of Works (ECoW).	8 wks	Mon 01/03/21	Fri 23/04/21														
8	Update badger survey to inform Natural England licence application and discharge of Planning Condition 17.	18 wks	Mon 01/03/21	Fri 02/07/21														
9	Production and submission of documents to address Conditions 15, 16, 17	4 wks	Mon 26/04/21	Fri 21/05/21	7													
10	Timeframe for discharge of Conditions 15, 16, 17 (8 week discharge period assumed)	8 wks	Mon 24/05/21	Fri 16/07/21	9													
11	Submission of badger licence application to Natural England (if required based on results of 2020 update sett survey).	1 wk	Mon 19/07/21	Fri 23/07/21	10,8													
12	Installation of reptile exclusion fence along development site boundaries under ECoW watching brief.	3 wks	Mon 19/07/21	Fri 06/08/21	10													
13	Reptile translocation by ECoW (has to occur within the period late March to early October)	8 wks	Mon 09/08/21	Fri 01/10/21	12,6													
14	Destructive search of cleared reptile trapping areas, under ECoW watching brief (outside of badger sett buffer zones).	1 wk	Mon 04/10/21	Fri 08/10/21	13													
15	Target timing for grant of badger mitigation licence by Natural England (if required based on results of 2020 update sett survey).	8 wks	Mon 26/07/21	Fri 17/09/21	11													
16	Creation of compensatory badger sett on site (if required based on results of 2020 update sett survey).	2 wks	Mon 20/09/21	Fri 01/10/21	15													
17	Badger sett closure works (if required based on results of 2020 update sett survey) (has to occur within the period July to end November)	8 wks	Mon 04/10/21	Fri 26/11/21	16													
18	Final site clearance of any remaining low ecological constraint areas, under guidance / watching brief from ECoW.	3 wks	Mon 29/11/21	Fri 17/12/21	17													